

Appendix D – ASE Work Program

		2021					2022											
No.	Task	August	September	October	November	December	January	February	March	April	May	June	July	August	September	October	November	December
1	MTO Agreement	[Yellow bar from August 2021 to December 2021]																
2	Council Report	[Yellow bar in August 2021]																
3	Site Selection for 7 Cameras	[Yellow bar in September 2021]																
4	CSZ & Rate of Speed By-law Review & Update	[Yellow bar from August 2021 to November 2021]																
5	ASE Site Visits	[Yellow bar from August 2021 to October 2021]																
6	CSZ/ASE Work Orders Preparation & Sign Installation	[Yellow bar from December 2021 to March 2022]																
7	ASE Webpage Setup & Launch	[Yellow bar from October 2021 to February 2022]																
8	Media Release (first coming soon sign installation)	[Yellow bar in January 2022]																
9	Municipal Speed Camera Coming Soon' Sign 90 Day Display Requirement	[Yellow bar from April 2022 to June 2022]																
10	ASE Cameras Order Placement	[Yellow bar in February 2022]																
11	Vendor Requires 90 days to deliver 7 ASE Cameras	[Yellow bar from March 2022 to May 2022]																
12	ASE Cameras Setup by Vendor	[Yellow bar in June 2022]																
13	JPC Setup/Approval	[Yellow bar in July 2022]																
14	Media Release (first camera activation)	[Yellow bar in August 2022]																
15	Website Updates of Active Locations	[Yellow bar in September 2022]																
16	Implementation of the Provincial Administrative Monetary Penalties System (AMPS)	[Yellow bar from August 2021 to June 2022]																
17	ASE Cameras "GO LIVE"	[Yellow bar from June 2022 to October 2022]																